

Task	Duration	Start	Finish	2006				2007				2008				2009				2010				2011				2012				2013				2014				2015															
				Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4																
Odour Stages 1, 2 & 3 Preliminary Design Report	108 days	24-Mar-06	22-Aug-06	■																																																			
Sludge Amplification Preliminary Design Report	108 days	24-Mar-06	22-Aug-06	■																																																			
Review Preliminary Design Reports	39 days	23-Aug-06	16-Oct-06	■																																																			
Establishment of Alliance for Project Delivery	127 days	24-Apr-06	17-Oct-06	■																																																			
Appoint Alliance Partners	0 days	17-Oct-06	17-Oct-06	■																																																			
Odour Control Stage 1 - 50% Reduction - Funding	0 days	23-Mar-06	23-Mar-06	■																																																			
Odour Control Stage 2 Amplify & Optimise - Funding	184 days	18-Jul-06	30-Mar-07	■																																																			
DEC Works Approvals Process	13 mons	23-Mar-06	21-Mar-07	■																																																			
Odour Control Stage 1 - 50% Reduction				■				■				■																																											
Detailed Design	8 mons	18-Oct-06	29-May-07	■				■																																															
Implementation	18 mons	30-May-07	14-Oct-08					■				■																																											
Commissioning	3 mons	15-Oct-08	06-Jan-09									■																																											
Odour Monitoring & Modelling Stage 1												■				■																																							
Design Program	8 mons	01-Aug-08	30-Mar-09									■				■																																							
Implementation	6 mons	01-Apr-09	30-Sep-09									■				■																																							
Assessment by EPA	3 mons	01-Oct-09	30-Dec-09									■				■																																							
Odour Control Stage 2 - Optimise & Amplify								■				■				■																																							
Detailed Design	8 mons	30-May-07	11-Jan-08					■				■																																											
Implementation	30 mons	12-Jan-08	02-Apr-10									■				■																																							
Commissioning	3 mons	02-Apr-10	02-Jul-10													■				■																																			
Odour Monitoring & Modelling Stage 2												■				■																																							
Design Program	8 mons	01-Aug-09	30-Mar-10									■				■																																							
Implementation	6 mons	01-Apr-10	30-Sep-10									■				■																																							
Assessment by EPA	4 mons	01-Oct-10	30-Jan-11									■				■																																							
Odour Control Stage 3 - SBR																■				■				■																															
Funding	18 mons	22-Jan-10	09-Jun-11													■				■																																			
Review and Resolve Land Conflict	51 mons	10-Jun-11	10-Oct-15																	■				■				■																											
Detailed Design	12 mons	10-Jun-11	10-May-12																	■				■																															
Implementation	24 mons	11-May-12	13-Mar-14																					■				■																											
Commissioning	3 mons	14-Mar-14	05-Jun-14																									■				■																							
Sludge Amplification				■				■				■				■				■				■				■				■				■				■				■				■							
Detailed Design	9 mons	18-Oct-06	26-Jun-07	■				■																																															
Implementation Stage 1	21 mons	27-Jun-07	03-Feb-09					■				■																																											
Commissioning Stage 1	3 mons	04-Feb-09	28-Apr-09									■																																											
Implementation Stage 2	16 mons	29-Apr-09	14-Sep-10									■				■																																							
Commissioning Stage 2	3 mons	15-Sep-10	07-Dec-10													■				■																																			
Implementation Stage 3	21 mons	02-Feb-11	04-Dec-12																	■				■																															
Commissioning	3 mons	05-Dec-12	26-Feb-13																					■				■																											
Odour Monitoring & Modelling Stage 3																																																							
Design Program	6 mons	01-Dec-13	05-Jun-14																																																				
Implementation	12 mon	06-Jun-14	05-Jun-15																																																				
Assessment by EPA	3 mons	06-Jun-15	05-Sep-15																																																				